Bruhath Bangalore Mahanagara Palike

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE.

Sl No	Details	Description			
1	Name of Work	CONSTRUCTION OF SWD U SHAPE DRAIN AT ABBIGERE POLICE STATION ROAD TO JUICE FACTORY IN WARD NO.12			
2	Estimate Cost and Sanction No and Date.	Rs 700.00 lakhs			
3	Tender Amount	Rs.6,54,94,016.75 (7.41% Above)			
4	Name of Contractor	B.N.SOMASHEKHAR			
5	Agreement No & date	BBMP/EE/SWD-DHZ/VV/03/2020-21, Dated: 24-03-2021			
6	Work Order No & date	BBMP/EE-DHZ/SWD/VV/WO/03/2020-21, Dated: 24-03-2021			
7	Time Fixed For Completion	6 Months			
8	Date of Application of Contractor Requesting for Extension	14-09-2021			
9	Date of Receipt of Application in Sub-Division	14-09-2021			
10	Whether Time Extended	Yes			
11	Progress Achieved by the Contractort during the original period (Rs. In Lakhs)	Cumulative Progress	Physical Progress	Upto Financial	Remarks
	1). 1/4 Time	-	-	-	-
	2). 1/2 Time	-	-	-	-
	3). 3/4 Time	-	**10%**	-	-
	4). Completed Cost of Work within the tender Period(Mesurment Recorded upto date.)	-			
	5). Upto Date Progress as on 17-09-2021		**10%**	-	
12	Due date for starting of Work	25-03-2021			
13	Due date for completion of Work	23-09-2021			
14	Date of Completion the Work	23-09-2021			
15	Progress Achieved during First Extension	10%			
16	Time Extension for Which Applied	23-09-2021 to 30-12-2021			
17	Time Extension Recommended	Yes, Recommended upto 30-12-2021			
18	whether original application of Contractor enclosed.	Yes			
19	The Balance work to be Executed.	Yes			

Scanned With Scanner App Lite

Sl No	Details	Description
20	Approximate time Required for Completion of Work.	3 Months
21	Work Charge Establishment expenditure incurred after expiry of the due date of Completion	NIL
22	Whether Notice issued as per Clause-2 of Aggrement if so.No	NA
23	Whether reply received if so what action Contractor taken on the	-
24	Rate of Fine recommended by Asst Executive Engineer.	-
25	Remarks of Assistant Executive Engineer.	As per Contractor requisition and CE Inspection note, Contractor said that for Demolition/Removal of Encroached Buildings as per Revenue Survey Records got delayed and also Due to Covid -19 Pandemic, work execution got delayed hence EOT is recommended without levying penalty from 23-09-2021 to 30-12-2021.
26	Remarks of Executive Engineer.	The Report of Asst Executive Engineer is Agreed. Extension of time from 23-09-2021 to 30-12-2021 may Please be Considered without Penalty

Assistant Engineer
SWD, Dasarahalli

Asst. Exe. Engineer
SWD, Dasarahalli

Executive Engineer
SWD, Dasarahalli

ಸ್ವೀಕೃತಿಯಿದೆ.
ಯಾವುದೇ Escalation ಕೋರಿಕೆಯಿಲ್ಲ
ಪೂರ್ಣತೆಗೆ ಒಪ್ಪಿಕೊಳ್ಳಬಹುದು, ತಿಳಿಸಿದಂತೆ
ಅಧಿಕಾರಿಯವರ ಶಿಫಾರಸ್ಸಿನಂತೆ (25) ಮತ್ತು (26)ರ
ತಿಳಿಸಿದಂತೆ EOT ಅನುಮೋದಿಸಿದೆ.

18/9/24

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ನೀರುಗಾಲುವೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned With Scanner App Lite